



ABOVE & BEYOND

Pre-Delivery Inspection

This sheet is to be used in conjunction with the PDI Manual

V.I.N.: SALEA7AW0N2103003

MODEL: Defender / L663

Please note that service intervals always represent the maximum time and distance that should exist between servicing. Driving style and conditions may necessitate earlier servicing as indicated by the notifications on your instrument panel.

INSPECTION

Ensure vehicle has arrived in sealed state. Remove seals and discard following local regulations.	
Check the vehicle conforms to the specifications and options expected. Record vehicle details above including Locking wheel nut key code (if fitted).	
Check battery charge condition and record battery voltage: _____ Volts. Record battery test code using Jaguar Land Rover approved battery testing equipment.	
Connect an approved battery support unit/power supply to the vehicle. Ensure battery support unit is connected to a designated earth point.	
Connect the Jaguar Land Rover approved diagnostic equipment using the latest version of the Jaguar Land Rover approved diagnostic software available and run the Jaguar Land Rover Pre-Delivery Inspection Application.	
Run the electric roof calibration routine (where applicable).	
Check the register of Service Action Bulletins, and applicable Recall Actions or Update Prior to Sales notices, to make sure the customer receives the vehicle in a fault free state.	
Conduct PIVI Pro Map installation (where applicable).	
Disconnect JLR approved diagnostic equipment.	
Check all under bonnet fluid levels. Investigate cause if low.	
Check the PHEV battery cooling system (PHEV vehicles only).	
Remove and discard the interior protection following local regulations and check the interior is clean and undamaged.	
Configure vehicle to market and set customer / dealer options including Auto High Beam or Laser (if fitted) using Instrument Pack as per PDI manual instructions.	
Test Bluetooth® connection. Remove any paired mobile phone before carrying on.	
Check operation of all the interior lights.	
Check operation of all electric windows, electric sunroof and panoramic roof panel blind (if fitted).	
Check condition and security of seats and seat belts.	
Fit batteries to Rear Seat Entertainment equipment and set-up (where applicable).	
Make sure Emergency Park Release lever is down and locked in position. Fit trim finisher (if fitted).	
Check and install the emergency equipment (including tire repair equipment if fitted) and first aid kit in the correct location (where applicable). Check tightness of the spare wheel clamp (if fitted).	
Disconnect the Jaguar Land Rover approved battery support unit/power supply from the vehicle.	
Remove external transit protection and discard according to local regulations. Check that the exterior of vehicle is free from damage as per the Exterior Body & Paint Pre-Delivery Inspection (PDI) Standards section in WSM.	
Raise the vehicle and visually check the underside of the vehicle. Remove the front suspension chocks (where applicable).	
Remove wheel protection and brake discs transit protection bags and discard according to local regulations (if fitted). Fit wheel centre badges (where applicable).	
Inspect road wheels and tyres for damage (including spare wheel if fitted). Check all the wheel retaining nuts are tightened at the correct torque value.	
Deflate rolling tyres from transit pressure, to the advised pressure on the instrument cluster. Do not re-adjust if within +2 -0 PSI. Remove bar code labels from wheels (where applicable). Lower the vehicle.	
Inflate the spare tyre to the highest recommended cold inflation pressure for that tyre size, on the label located at the base of the drivers door opening (if fitted).	
Fit door handle cover (where applicable) and check operation of doors, door locks, power tailgate (if fitted), key blades, child locks, bonnet catch, safety catch and fuel flap.	
Check operation of all aspects of the Smart Keys™.	
Check the operation of the Activity Key and attach it to the Smart Key™ loop (if fitted). Please refer to the PDI manual to ensure the correct brand logo is selected.	
Check operation of the vehicle alarm system.	
Remove any front/rear towing eyes and install towing eye covers. Place one towing eye in the stowage (where applicable).	
Check operation of deployable towbar (if fitted).	
Fit front and rear number plates and plinths (where applicable). Please refer to the PDI manual to confirm the number plate is in brand location.	
PHEV only: Check operation of charging port flap.	
Conduct road test and checks as per instructions in PDI manual.	
Make sure the SOS call button is illuminated red.	
Inspect underside of HV battery for signs of damage (PHEV only). See PDI manual for details.	
Prepare vehicle for storage conditions (if required).	
If any fault lamp(s) are illuminated, interrogate the system using the approved Jaguar Land Rover diagnostic equipment, report any findings, and clear all fault codes.	
Make sure the vehicle literature pack is correct and place in the glovebox.	
Fit the correct market specific labels (type approval or other legally required) where applicable.	
USA/Canada: Fit airbag Warning label to glovebox.	
State of California only: fit Proposition 65 warning label. See PDI manual for details.	
Insert Personal SIM (where applicable).	
Fit front and rear carpet mats and ensure emergency and security items are correctly placed in vehicle. Fit luggage retention equipment as required (if fitted).	

If the vehicle is stored please make sure that the vehicle is put into transportation mode, after which a full PDI must be repeated before customer hand over.	
Place the electric charge cables in the carry case and secure in loadspace. See PDI manual. (Petrol Hybrid Electric Vehicles only).	
Retain a copy of this PDI checksheet in the Customer/Vehicle History File.	
Make sure the vehicle is clean prior to customer delivery. Make sure fingerprints have been removed from touch screens and touch buttons.	